HEADQUARTERS 258TH ENGINEER COMBAT BATTALION A.P.O. 339, U.S. ARMY

SUBJECT: After Action Report for March 1945.

TO : Commanding General Ninth U. S. Army

A.P.C. 339, U. S. Army

THRU : Channels

CANCEL

a. At the beginning of the period the Battalion CP was located in a Catholic Mission in Brocksittard, Holland (VK7169, France and Belgium, Sheet No. 48, 1:25,000). The CP's of the lettered companies were located as follows:

- Company A at Hellensburg, Germany (VK7165).
- (2) Company B at Merkelbeck, Holland (VK7463).
- (3) Company C at Jabeek, Holland (VK7466).

On 2 March 1945 the Battalion CP was closed and a new CP was opened the same day in the vicinity of Ratheim, Germany, (VK9276, OSGS 4507, Sheet No. 19, 1:50,000). The CP's of the lettered companies were closed and new CP's opened on dates as indicated.

- (1) Company A at Ratheim, Germany (VK9075), 1 March 1945.
- (2) Company B at Hilforth, Germany (VK9472), 2 March 1945.
- (3) Company C at Huckelhoven, Germany (vK9474), 2 March 1945.
- c. On 3 March 1945 the Battalion CP and the Company CP's closed and new ones were opened the same day at Swalmen, Holland, (VK8294, GSGS 4040, Sheets No's 27 and 37, 1:50,000).
- d. On 7 March the Battalion CP and the CP's of the lettered companies were closed and new ones opened the same date at Stevensweerd, Holland (VK6883, GSGS 4040, Sheets NO's 27 and 37, 1:50,000), except Company B which opened its CP at Eiland, Holland (vK6983).
- e. On 20 March 1945 the Battalion CP was closed and a new one opened the same day two miles SW of Alpen, Germany (valle31, GSGS 4507, Sheet No. 17, 1:50,000). The CP's of the lettered companies were also closed 20 March 1945 and new ones opened the same date at the following locations:
 - (1) Company A 2 mi. SE Alpen, Germany (VALL)29(.
 - 2) Company B 2 mi. SW Alpen, Germany (VA1529).
 - (3) Company C 62 mi. NE Issum, Germany (VA1630).

THE NATIONAL ARCHIVES

After Action Report for March 1945, contd

- f. The Battalion Forward CP was opened 21 March 1945 at Wallach, Germany (val933, GSGS 4507 Sheet 17, 1:50,000) and was closed 25 March 1945.
 - g. On 26 March 1945 the Battalion CP was closed and a new CP was opened the following day Vic Friedrichsfeld, Germany (vA3737, GSGS 4507, Sheet 37, 1:50,000). The CP's of the lettered companies were closed 26 March 1945 and were opened 27 March 1945 Vic Friedrichsfeld, Germany (vA3737).
 - h. On 28 March 1945 the Battalion CP and the CP's of the lettered companies were closed and new ones opened the same day Vic Duiscurg, Germany (vA3638, GSGS 4507, Sheet 37, 1:50,000).
 - i. On 29 March 1945 the Battalion CP and the CP's of the lettered companies were closed and new ones opened the same day Vic Holthausen, Germany (vA3937) GSGS 4507, Sheet 37, 1:50,000).
- j. On 30 March 1945 the Battalion CP and the CP's of the lettered companies were closed and new ones were opened the same day at Zweckel, Germany (vA4833. GSGS 4507, Sheet 37, 1:50,000).
- 2. Operations for the period 1 March 1945 thru 31 March fell into two categories comprised of missions within the assigned areas of responsibility and special assigned tasks.

a. Missions performed in areas of responsibility:

(1) The area of responsibility for the Battalion was as follows (Kap coordinates pertain to Maps: GSGS 4041, Sheet 48, North and South and GSGS 4414, Sheets 4902 and 5002, 1:25,000).

(a) At the beginning of the period it was that area included in the following boundaries:

Heinsburg (K8575) to Orsbeck (K8978) to Hilfarth

(K9473) to Geilen Kirchen (K8763) to Heinsburg (K8575).

- (b) On 2 March 1945 the Battalion was relieved of the above area of responsibility. Instead of being assigned a new area, specific tasks were assigned and training for future operations began.
- (2) The following type of work was performed within the above outlined area:
- (a) Operation of water points.

 (b) Operation of gravel pits

(c) Maintenance of routes of communication.

(d) Gridge maintenance.

(e) Construction of Treadway Bridge.

(f) Operation of rubble pits.





After Action Report for March 1945, contd

- b. Specific tasks performed other than maintenance of the assigned areas of responsibility included the following:
 - (1) Operation of water points.

(2) Clearing mines from roads assigned for maintenance.

(3) Construction of two 80' Bailey Bridges at Swalmen (VK8294).
(4) Training power boat operators on Maas River at Stevensweard

(4) Training power boat operators on Maas River at Stevensweerd (vK8294)

(5) Training Assault troops for 30th Division for Rhine River

Crossing.

(6) Participation in Rhine River Crossing as Engineer Assault Troops. 262 power boat operators assigned from various units of Ninth Army and trained with the Battalion assisted with the assault. The Assault consisted of 4 waves from 3 beaches controlled by Company Commanders as Beach Masters.

The first wave of storm boats carried two engineer and seven infantrymen. The second consisted of Storm and Assault boats, the third consisted of LVT and M2 Assault boats, and the fourth wave consisted of LUVP's.

The Beachmaster controlled and coordinated movement of all traffic from first assault wave until relieved after beachead was firmly established at approximately 1800 following day.


3. Difficulties encountered were:

Const of FO Me. 2 (2

a. It was found during training on the Maas River that the Double Assault Boat shipped enough water to swamp the boat when propelled by the 22 h.p. outboard motor. This difficulty was overcome by adding an 18" X 58" plywood prow.

b. Cold outboard motors are difficult to start and as a result the assault wave in training frequently was too irregular. To overcome this difficulty chemically treated medical heatpads were put around the cylinders of the motors prior to the operation and motors were covered with gas protective covers. The results were very good as the first wave of the actual assault was nearly simultaneous.

c. Another difficulty encountered was the drifting of assault craft after being put in the water and before the motor was started, which resulted in bunching of assault troops on the far shore. The preheating of the outboard motors helped overcome this difficulty. In addition the Engineer assistant operator held the double assault boat out from the shore until the motor was started. It was not necessary to hold the storm boats.





After Action Report for March 1945, contd

- d. To prevent succeeding waves of assault troops from landing too far from original landing site, the first wave carried red and meen inter-aircraft lights built into special boxes and placed them on the far shore as guides. Duplicate lights were carried in adjacent boats for use if necessary.
- 4. The Battalion Medical Detachment performed routine tasks pertaining to the health of the command including sick call and dental work, sanitation inspections, and normal administration connected therewith. In addition it established a forward aid station at Wallach, Germany to assist in handling casualties incurred in the Rhine River crossing.
- 5. a. The strength of the Battalion at the first, twentieth, and thirty-first of the month of March 1945 was as follows:

Date Date	Officers	MO	EL	Total
1 March 1945	29	3	596	628
20 March 1945	31	3	918	952
31 Karch 1945	28	3	610	647

- b. During the period the organization had battle casualties totaling 19 and 28 non-battle casualties.
- c. The increase in strength was due to the receipt of reinforcements, the returning of EM from evacuation hospitals, and the attachment of officers and men for operations in the Rhine River Crossing.
 - 6. Roster of officer personnel attached as Inclosure No. 2. The following awards were made during the month of March. 4 Purple Hearts 21 Good Conduct Ribbons

John I Alliams ADRIAN H. WILLIA'S Lt., Col., CE

Commanding

3 Incls:

1. Copy of Unit Journal (triplicate)

2. Roster of Officer Personnel (triplicate)

3. Copy of FO No. 2 (3 copies)

1.503

AUTH VOOG INT Corps INIT: DATE: 22 Hard: 1945

By. 250th Dupr C In APO 339, US Army

221500% Larch 1915

FIELD ORDER

Maps: GSR Mills, scale 1:25,000, shoots 430k, 4305, 440k, 4405, 4406.

- 1. a. Anner Nos. 1 and 2, Intelligence (by 1153d Engr C Op)
 - b. (1) XVI Corps assaults across Rhine R in 2, D-day, Thour and secures that portion of Minth Army bridgehead within 2.

(2) 12 Corps (Dr) on our left assaults across Rhine E north of Wesel to secure bridgehead and seize Wesel.

(3) 30th Inf Div (roinf) assaults across Rhine R in Z at D-day E-hour, secures that portion of initial bridgeh ad in Z and adv E in Z to successive Corps obje.

(b) 79th Inf Div (reinf) on our right assaults across Thine
R in Z at D-day, E-hour.

Troops:

Troops: intime confidence likeless with 100 of the represen-202d Burr C Bn 250th Digr C In 125 arrest present no Section by the contract 200th Dayr C Bn 171ot ing C Di 23lrth Iriga C Ba 989th Digr Tdwy Br Co Co E. 17th armd Fngr Br. (Tduy Br. C. 150th ingy liv Por. Bi 73d Big L Pon Co 1355th Engr Do Tri: Co 727th T K Ba (less Co D) (Operating LVT's) 9 Lu: and 9 LOVP's crews (from Navel Unit 122.5.3), 6 semule crews (from detachment C, 329 Harbor Craft Co) 533d ALA AT Bm (mbl) (less Bury B) (atched for opns)

- 2. 258th Engr C Ba supports attack of 30th Inf Div in I.
- 3. a. 00 A.

(1) Conducts assault crossing of 117th Inf at site K employing fifty storm be to and forty M2 assault boats.

(2) Supervise construction of near-share approaches for LCTP's and LCM's. That to be performed by 200th Engr C Br.

(3) Move equipment to initial assembly area under cover of darkness on D minus 1.

-- 11--

#3

I

FO No. 2. Hq. 250th Engr C Bn, APO 339, US Army. 22 Mar 45 convol.

b. 00 B

(1) Conduct assault crossing of 119th Inf at site F employing fifty storm books and forty M2 assault books.

2) Supervise construction of near-shore approaches for LCVP's and LCW's. Work to be performed by 780th Engr C Bn.

(3) Move equipment to initial assembly area under cover of darkness on D minus 1.

c. 00 C

(1) Conduct as sult crossing of 120th Inf at site M employing fifty storm boats and forty M2 assault boats.

(2) Supervise construction of near-shore approaches for LCVP's and LCM's. Nork to be performed by 23Lti Eng. C Do.

(3) Move approximately one-half of equipment to initial assembly area under cover of darkness on D minus 1; belonce on D-day.

I. Rach Co will

(1) Control all engineer crossing means at crossing site in its

(2) Schedule locding and departure of LVT's, three LCVP's, and six L/M's;

(3) Mark boundaries of erossing sites on far shore for assault companies by use of inter-aircraft marking lamps, using one red lamp on left flank and one green lamp on right flank in each assault company area.

(b) Meintain continuous liaison with Inf CO or his represen-

tative on beach on D-day.

(5) Mark near-shore assault areas prior to E-hour by means of luminous signs on left and right boundaries and LVT lanes by means of luminous signs on left boundary and tracing tame on right boundary.

(6) At completion of assault erossings assemble in bivouscares on battalion order and be prepared to nove to accomplish normal engineer missions on far share

complish normal engineer missions on far shore.

(7) Operate two assault bosts for rescue work after foot troops have crossed, until relieved by Group order.

(8) This order will not be taken fud of Co (P's.

(9) Maximum secrecy precautions will be taken.
(10) Que masks will not be carried during this opn.

(11) Life belts will be worn by all personnel on or near the

(12) Marking of individuals

(a) Beachmaster - White helmet.

- (b) Engineer guides Two inch white strips around bottom of helmst.
- (c) Engine boat crews One-half inch white stripe ground bottom of helmet.
- (d) All officers (other than those assigned other markings) engaged in supervision of as sult crossing, one inch wide string over top of helmet from the chir. strap.